



CITY OF LODI

COUNCIL COMMUNICATION

AGENDA TITLE: Acceptance of Improvements Under Contract for Asphalt Concrete Overlay, Slurry Seal and Striping for Hutchins Street, Kettleman Lane to Harney Lane

MEETING DATE: April 15, 1998

PREPARED BY: Public Works Director

RECOMMENDED ACTION: That the City Council accept the improvements under the "Asphalt Concrete Overlay, Slurry Seal and Striping for Hutchins Street, Kettleman Lane to Harney Lane" contract and direct the City Engineer to file a Notice of Completion with the County Recorder's office.

BACKGROUND INFORMATION: The project was awarded to Teichert Construction, of Stockton, on August 20, 1997, in the amount of \$161,883.04. The contract has been completed in substantial conformance with the plans and specifications approved by the City Council.

The contract completion date was December 1, 1997, and the actual completion date was October 29, 1997; however, the acceptance has been delayed due to discussions with the contractor over final quantities and change orders. The final contract price was \$161,882.94 and includes change orders and final quantities.

FUNDING: As determined at contract award.

Richard C. Prima, Jr.
Public Works Director

Prepared by Wesley K. Fujitani, Senior Civil Engineer

RCP/WKF/lm

cc: Purchasing Officer
Street Superintendent
Associate Civil Engineer Lindseth

APPROVED: _____

H. Dixon Flynn -- City Manager