



# CITY OF LODI

# COUNCIL COMMUNICATION

**AGENDA TITLE:** Acceptance of Improvements Under Westgate Park Interior Storm Drainage Contract

**MEETING DATE:** July 6, 1994


**PREPARED BY:** Public Works Director

**RECOMMENDED ACTION:** That the City Council accept the improvements under the "Westgate Park Interior Storm Drainage" contract and direct the Public Works Director to file a Notice of Completion with the County Recorder's office.

**BACKGROUND INFORMATION:** The contract was awarded to Crutchfield Construction of Stockton, California, on April 6, 1994, in the amount of \$23,171. The contract has been completed in substantial conformance with the plans and specifications approved by the City Council.

The contract completion date was June 9, 1994, and the actual completion date was June 3, 1994. The final contract price was \$23,528. The difference between the contract amount and the final contract price is mainly due to the installation of eighteen additional feet of fifteen-inch storm drain pipe than was estimated in the contract.

<b>FUNDING:</b>	Originally Budgeted:	1993/94
	Budgeted Fund:	Storm Drain Impact Development Fees
	Current Appropriation:	\$37,000
	Total Project Estimate:	\$36,000
	Bid Opening Date:	March 16, 1994

  
 Jack L. Ronsko  
 Public Works Director

Prepared by Wesley K. Fujitani, Senior Civil Engineer

JLR/WKF/lm

cc: Purchasing Officer  
 Parks and Recreation Director  
 Street Superintendent  
 Public Works Inspector Murdock  
 Crutchfield Construction

APPROVED: \_\_\_\_\_



THOMAS A. PETERSON  
City Manager



recycled paper