


CC 14.9

HUTCHINS STREET  
SQUARE UTILITY  
UNDERGROUNDING  
ACCEPTED

COUNCIL ACCEPTED THE IMPROVEMENTS IN HUTCHINS STREET SQUARE UTILITY UNDERGROUNDING AND DIRECTED THE PUBLIC WORKS DIRECTOR TO FILE A NOTICE OF COMPLETION THEREON.

Council was apprised that the contract was awarded to Deats Inc. of Stockton on November 16, 1983, in the amount of \$18,358.35. The contract has been completed in substantial conformance with the plans and specifications approved by the City Council.

The contract completion date was January 30, 1984, and the actual completion date is March 30, 1984. The final contract price was \$19,299.15. The difference between the contract amount and the final contract price is due to an additional length of conduit that had to be installed for the telephone company.





# CITY OF LODI

PUBLIC WORKS DEPARTMENT

## COUNCIL COMMUNICATION

TO: City Council  
FROM: City Manager  
DATE: April 11, 1984  
SUBJECT: Hutchins Street Square Utility Undergrounding

**RECOMMENDED ACTION:** That the City Council accept the improvements in Hutchins Street Square Utility Undergrounding and direct the Public Works Director to file a Notice of Completion with the County Recorder's office.

**BACKGROUND INFORMATION:** The contract was awarded to Deats Inc. of Stockton on November 16, 1983, in the amount of \$18,358.35. The contract has been completed in substantial conformance with the plans and specifications approved by the City Council.

The contract completion date was January 30, 1984, and the actual completion date is March 30, 1984. The final contract price was \$19,299.15. The difference between the contract amount and the final contract price is due to an additional length of conduit that had to be installed for the telephone company.

  
Jack L. Ronsko  
Public Works Director  
JLR/GER/ns

APPROVED:

HENRY A. GLAVES, City Manager

FILE NO.