



# CITY OF LODI

PUBLIC WORKS DEPARTMENT

## COUNCIL COMMUNICATION

TO:	City Council	Project Data	
		Originally Budgeted:	\$160,000
FROM:	City Manager	Budgeted Fund:	Trans. Dev. Act
		Amount Budgeted:	\$160,000
MEETING DATE:	May 6, 1987	Final Project Cost:	\$171,500
		Overrun Fund:	Trans. Dev. Act
SUBJECT:	Accept Improvements Under Traffic Signal Installations, Ham and Lockeford, Turner and Church, Contract		

**RECOMMENDED ACTION:** That the City Council accept the improvements for the "Traffic Signal Installations, Ham and Lockeford, Turner and Church, Contract" and direct the Public Works Director to file a Notice of Completion with the County Recorder's office.

**BACKGROUND INFORMATION:** The contract was awarded to Collins Electric of Stockton on October 1, 1986, in the amount of \$114,441.50. The contract has been completed in substantial conformance with the plans and specifications approved by the City Council.

The contract completion date was March 10, 1987, and the actual completion date was April 17, 1987. The final contract price was \$118,846.73. The difference between the contract amount and the final contract price is mainly due to additional curb, gutter, and sidewalk and driveway work.

*Jack L. Ronsko*  
 Jack L. Ronsko  
 Public Works Director

JLR/PJF/ma

APPROVED:

*Thomas A. Peterson*  
 THOMAS A. PETERSON, City Manager

FILE NO.