

CITY COUNCIL MEETING  
JUNE 25, 1986

25

ACCEPTANCE OF OVERLAYS-  
HUTCHINS, HAM AND  
TURNER

CC-45(a)

Council accepted the improvements in "Overlays-Hutchins, Ham, and Turner," and directed the Public Works Director to file a Notice of Completion with the County Recorder's Office.

The contract was awarded to Teichert Construction of Stockton on May 17, 1986 in the amount of \$351,990. The contract has been completed in substantial conformance with the plans and specifications approved by the City Council. The final contract price was \$348,300.22. The difference between the award amount and the final contract amount is due to the actual tonnage of asphalt concrete used on the project.



# CITY OF LODI

PUBLIC WORKS DEPARTMENT

## COUNCIL COMMUNICATION

**TO:** City Council

Project Data

**FROM:** City Manager

Originally Budgeted: 1985  
Budgeted Fund: Fed. Aid Urban &  
Trans. Dev. Act

**DATE:** June 17, 1986


Amount Budgeted: \$430,000  
Est. Project Cost: \$395,000±

**SUBJECT:** Overlays - Hutchins, Ham,  
Turner

**RECOMMENDED ACTION:** That the City Council accept the improvements in "Overlays - Hutchins, Ham, Turner," and direct the Public Works Director to file a Notice of Completion with the County Recorder's office.


**BACKGROUND INFORMATION:** The contract was awarded to Teichert Construction of Stockton on March 17 in the amount of \$351,990. The contract has been completed in substantial conformance with the plans and specifications approved by the City Council.

The contract completion date was May 22, 1986, and the actual completion date is June 6, 1986. The final contract price was \$348,300.22. The difference between the award amount and the final contract amount is due to the actual tonnage of asphalt concrete used on the project.

  
Jack L. Ronisko  
Public Works Director

JLR/GER/eeh

APPROVED:

  
THOMAS A. PETERSON, City Manager

FILE NO.