

CITY COUNCIL MEETING  
JULY 2, 1986

27

ACCEPT IMPROVEMENTS  
ROPER/CRESCENT AREA  
STORM DRAIN

CC-14(d)

Council accepted the improvements in "Roper/Crescent Area Storm Drain", and directed the Public Works Director to file a Notice of Completion with the County Recorder's Office.

The subject contract was awarded to McCay Construction Co. of Clovis on February 5, 1986, in the amount of \$99,183.50. The contract has been completed in substantial conformance with the plans and specifications approved by the City Council.

The final contract price was \$101,250. The difference between the contract amount and the final contract price is mainly due to an increase in amount of paving required and costs related to conflict with an underground gas line.



# CITY OF LODI

PUBLIC WORKS DEPARTMENT

## COUNCIL COMMUNICATION

**TO:** City Council

**FROM:** City Manager

**DATE:** June 25, 1986

**SUBJECT:** Roper/Crescent Area Storm Drain

### Project Data

Originally Budgeted: 1985  
Budgeted Fund: Fed. Revenue Sharing  
Amount Budgeted: \$101,000  
Final Project Cost: \$117,150±  
Over-run Fund: Fed. Revenue Sharing

**RECOMMENDED ACTION:** That the City Council accept the improvements in "ROPER/CRESCENT AREA STORM DRAIN," and direct the Public Works Director to file a Notice of Completion with the County Recorder's office.

**BACKGROUND INFORMATION:** The contract was awarded to McCay Construction Co. of Clovis on February 5, 1986, in the amount of \$99,183.50. The contract has been completed in substantial conformance with the plans and specifications approved by the City Council.

The contract completion date was May 29, 1986, and the actual completion date is June 23, 1986. The final contract price was \$101,250±. The difference between the contract amount and the final contract price is mainly due to an increase in amount of paving required and costs related to conflict with an underground gas line.

  
Jack L. Ronsko  
Public Works Director

cc: Street Supt.

JLR/GER/eeh

APPROVED:



THOMAS A. PETERSON, City Manager

FILE NO.