


IMPROVEMENTS UNDER
"TOKAY STREET
IMPROVEMENTS, SPRR
TO STOCKTON STREET",
CONTRACT ACCEPTED

CC-90

Council accepted the improvements under the "Tokay Street Improvements, SPRR to Stockton Street" contract and directed the Public Works Director to file a Notice of Completion with the County Recorder' Office.

Council was apprised that the contract was awarded to Teichert Construction of Stockton on May 6, 1987 in the amount of \$62,323.00. The contract has been completed in substantial conformance with the plans and specifications approved by the City Council.

The contract completion date was July 3, 1987 and the actual completion date was July 3, 1987. The final contract price was \$61,446.15. The difference between the contract amount and the final contract price is mainly due to a slight underrun in the asphaltic concrete quantities.





CITY OF LODI

PUBLIC WORKS DEPARTMENT

COUNCIL COMMUNICATION

TO:	City Council	<u>Project Data</u>	
		Originally Budgeted:	1987
FROM:	City Manager	Budgeted Fund:	Trans. Dev. Act
		Amount Budgeted:	Phase I \$74,000
MEETING DATE:	July 15, 1987	Final Project Cost:	Phase I \$75,700
		Overrun Fund:	Trans. Dev. Act
AGENDA TITLE:	Accept Improvements Under Tokay Street Improvements, SPRR to Stockton Street, Contract		

RECOMMENDED ACTION: That the City Council accept the improvements under the "Tokay Street Improvements, SPRR to Stockton Street" contract and direct the Public Works Director to file a Notice of Completion with the County Recorder's office.

BACKGROUND INFORMATION: The contract was awarded to Teichert Construction of Stockton on May 6, 1987 in the amount of \$62,323.00. The contract has been completed in substantial conformance with the plans and specifications approved by the City Council.

The contract completion date was July 3, 1987 and the actual completion date was July 3, 1987. The final contract price was \$61,446.15. The difference between the contract amount and the final contract price is mainly due to a slight underrun in the asphaltic concrete quantities.

Jack L. Ronsko
 Jack L. Ronsko
 Public Works Director

JLR/GER,ma

cc: Street Superintendent

APPROVED:

Thomas A. Peterson
 THOMAS A. PETERSON, City Manager

FILE NO.