

CITY COUNCIL MEETING

August 5, 1981

ACCEPT  
IMPROVEMENTS,  
CLUFF AVENUE  
STORM DRAIN,  
PHASE II

Council was apprised that the contract which had been awarded to Westco Construction Company, Inc., of Modesto on February 4, 1981 for "Cluff Avenue Storm Drain, Phase II" in the amount of \$197,498.00 has been completed in substantial conformance with the plans and specifications approved by the City Council.

COUNCIL ACCEPTED THE IMPROVEMENTS IN "CLUFF AVENUE STORM DRAIN, PHASE II, AND DIRECTED THE PUBLIC WORKS DIRECTOR TO FILE A NOTICE OF COMPLETION WITH THE COUNTY RECORDER'S OFFICE.



# CITY OF LODI

PUBLIC WORKS DEPARTMENT

## COUNCIL COMMUNICATION

**TO:** City Council  
**FROM:** City Manager  
**DATE:** July 30, 1981  
**SUBJECT:** Acceptance of "Cluff Avenue Storm Drain, Phase II"

**RECOMMENDED ACTION:** That the City Council accept the improvements in "Cluff Avenue Storm Drain, Phase II" and direct the Public Works Director to file a Notice of Completion with the County Recorder's office.

**BACKGROUND INFORMATION:** The contract was awarded to Westco Construction Company, Inc. of Modesto on February 4, 1981, in the amount of \$197,498. The contract has been completed in substantial conformance with the plans and specifications approved by the City Council.

The contract completion date was September 27, 1981, and the actual completion date is July 28, 1981. The final contract price was \$201,263. The difference between the contract amount and the final contract price is due to some extra work caused by field conditions.

Jack L. Ronsko  
Public Works Director

JLR/peh

APPROVED:

HENRY A. GLAVES, City Manager

FILE NO.