

CITY COUNCIL MEETING
AUGUST 21, 1985

VARIOUS PROJECT
IMPROVEMENTS
ACCEPTED

Council accepted the following improvements and directed the Public Works Director to file a Notice of Completion thereon with the County Recorder's Office:

- a) Church Street Watermain (Phase I) Vine Street to 900' N/Vine Street
- b) Main Street Overlay, Lockeford Street to Lawrence Avenue

cc45a



CITY OF LODI

PUBLIC WORKS DEPARTMENT

COUNCIL COMMUNICATION

TO: City Council

Project Date

FROM: City Manager

Approved in F.Y. Budget: 1981-82

Fund: Water Capital Outlay

DATE: August 13, 1985

Amount Budgeted: \$90,000 (Total Project)

Total Project Estimate: \$30,000 (Phase I)


SUBJECT: Church Street Watermain
(Phase I) Vine Street
to 900' N/Vine Street

Bid Opening Date: May 22, 1985

RECOMMENDED ACTION: That the City Council accept the improvements in "Church Street Watermain, Vine Street to 900' N/Vine Street", and direct the Public Works Director to file a Notice of Completion with the County Recorder's office.

BACKGROUND INFORMATION: The contract was awarded to Bowers Company of Stockton on May 29, 1985, in the amount of \$27,080. The contract has been completed in substantial conformance with the plans and specifications approved by the City Council.

The contract completion date was July 18, 1985, and the actual completion date is August 7, 1985. The final contract price \$26,913.95.


Jack L. Ronsko
Public Works Director

JLR/cag

APPROVED:


THOMAS A. PETERSON, City Manager

FILE NO.



CITY OF LODI

PUBLIC WORKS DEPARTMENT

COUNCIL COMMUNICATION

TO: City Council

FROM: City Manager

DATE: August 13, 1985

SUBJECT: Main Street Overlay
Lockeford St. to Lawrence Ave.


Project Data

Approved in F.Y. Budget:	1985
Fund:	Gas Tax
Amount Budgeted:	\$35,200
Total Project Estimate:	\$35,200
Bid Opening Date:	July 3, 1985

RECOMMENDED ACTION: That the City Council accept the improvements in "Main Street Overlay, Lockeford Street to Lawrence Avenue", and direct the Public Works Director to file a Notice of Completion with the County Recorder's office.

BACKGROUND INFORMATION: The contract was awarded to Claude C. Wood Company of Lodi on July 3, 1985, in the amount of \$33,395.00. The contract has been completed in substantial conformance with the plans and specifications approved by the City Council.

The contract completion date was September 10, 1985, and the actual completion date is August 9, 1985. The final contract price was \$30,017.50. The difference between the contract amount and the final contract price is due to a difference in actual asphaltic concrete compared to calculated quantity.


Jack L. Ronsko
Public Works Director

JLR/cag

APPROVED:


THOMAS A. PETERSON, City Manager

FILE NO.