

Page 243

VARIOUS PUBLIC
WORKS PROJECTS
ACCEPTED

COUNCIL ACCEPTED THE IMPROVEMENTS IN THE FOLLOWING PROJECTS AND DIRECTED THE PUBLIC WORKS DIRECTOR TO FILE NOTICES OF COMPLETION THEREON. COUNCIL WAS APPRISED THAT EACH CONTRACT HAS BEEN COMPLETED IN SUBSTANTIAL CONFORMANCE WITH THE PLANS AND SPECIFICATIONS APPROVED BY THE CITY COUNCIL:

11/15/84

PROJECT	CONTRACTOR	PRICE	FINAL CONT. PRICE
Turner Rd. Overlay "Ham Ln. to Railroad Underpass"	Teichert Const.	\$154,792	\$153,884.99
Beckman Rd. Water- Main, 1000' S/Vine to Vine Street	Anderson Pipe- line	\$ 27,121	\$ 26,420.80
Salas Park Walkway	Claude C. Wood	\$ 19,307	\$ 19,526.24



CITY OF LODI

PUBLIC WORKS DEPARTMENT

COUNCIL COMMUNICATION

TO: City Council
FROM: City Manager
DATE: August 30, 1984
SUBJECT: Acceptance of "Turner Road Overlay"

RECOMMENDED ACTION: That the City Council accept the improvements in "Turner Road Overlay, Ham Lane to Railroad Underpass" and direct the Public Works Director to file a Notice of Completion with the County Recorder's office.

BACKGROUND INFORMATION: The contract was awarded to Teichert Construction of Stockton on July 5, 1984, in the amount of \$154,792. The contract has been completed in substantial conformance with the plans and specifications approved by the City Council.

The contract completion date was September 23, 1984, and the actual completion date is August 20, 1984. The final contract price was \$153,884.99. The difference between the contract amount and the final contract price is due to actual field measurement of the various items.


Jack L. Ronsko
Public Works Director

JLR/GER/eeh

APPROVED:

HENRY A. GLAVES, City Manager

FILE NO.



CITY OF LODI

PUBLIC WORKS DEPARTMENT

COUNCIL COMMUNICATION

TO: City Council
FROM: City Manager
DATE: August 30, 1984
SUBJECT: Acceptance of Beckman Road Watermain

RECOMMENDED ACTION: That the City Council accept the improvements in Beckman Road Watermain, 1000 S/Vine Street to Vine Street and direct the Public Works Director to file a Notice of Completion with the County Recorder's office.

BACKGROUND INFORMATION: The contract was awarded to Anderson Pipeline Construction of Fresno on June 20, 1984 in the amount of \$27,121. The contract has been completed in substantial conformance with the plans and specifications approved by the City Council.

The contract completion date was August 3, 1984 and the actual completion date is August 27, 1984. The final contract price was \$26,420.80. The difference between the contract amount and the final contract price is due to the difference between design and field quantities.

Jack L. Ronsko
Public Works Director

JLR/ns

APPROVED:

HENRY A. GLAVES, City Manager

FILE NO.



CITY OF LODI

PUBLIC WORKS DEPARTMENT

COUNCIL COMMUNICATION

ALICE M. REIMICHE

CITY CLERK

CITY OF LODI

TO: City Council

FROM: City Manager

DATE: August 29, 1984

SUBJECT: Acceptance of "Salas Park Walkway"

RECOMMENDED ACTION: That the City Council accept the improvements in Salas Park Walkway and direct the Public Works Director to file a Notice of Completion with the County Recorder's office.

BACKGROUND INFORMATION: The contract was awarded to Claude C. Wood Co. of Lodi on July 18, 1984, in the amount of \$19,307. The contract has been completed in substantial conformance with the plans and specifications approved by the City Council.

The contract completion date was August 10 and the actual completion date is August 15. The final contract price was \$19,526.24.


 Jack L. Ronsko
 Public Works Director
 JCR/GER/eeh

APPROVED:

HENRY A. GLAVES, City Manager

FILE NO.