

CITY COUNCIL MEETING
SEPTEMBER 17, 1986

5

7
5
CHURCH STREET, PARK
STREET, AND POPLAR
STREET WATERMAINS
IMPROVEMENTS
ACCEPTED

CC-14(a)
CC-14(c)

Council accepted the improvements for "Church Street
Watermain, Park Street Watermain, Poplar Street Watermain"
and directed the Public Works Director to file a Notice of
Completion thereon.



CITY OF LODI

PUBLIC WORKS DEPARTMENT

COUNCIL COMMUNICATION

TO: City Council

FROM: City Manager

MEETING DATE: September 17, 1986

SUBJECT: CHURCH STREET WATERMAIN, PARK STREET WATERMAIN, POPLAR STREET WATERMAIN

	Project Data
Originally Budgeted (Phase I):	1981-82
Budgeted Fund:	Water Capital
Amount Budgeted (Phase II)	\$103,500
Final Project Cost:	\$103,000 ±
Overrun Fund:	--

RECOMMENDED ACTION: That the City Council accept the improvements for "CHURCH STREET WATERMAIN, PARK STREET WATERMAIN, POPLAR STREET WATERMAIN" and direct the Public Works Director to file a Notice of Completion with the County Recorder's office.

BACKGROUND INFORMATION: The contract was awarded to CPN Construction Company of Concord, California, on April 16, 1986, in the amount of \$63,901.60. The contract has been completed in substantial conformance with the plans and specifications approved by the City Council.

The contract completion date was July 13, 1986, and the actual completion date was September 3, 1986. The final contract price was \$63,901.60.


Jack L. Ronsko
Public Works Director

cc: Water/Wastewater Superintendent

JLR/GER/ma

APPROVED:


THOMAS A. PETERSON, City Manager

FILE NO.