

CCF5a

Page 252

ACCEPTANCE OF
CALAVERAS STREET
IMPROVEMENTS

COUNCIL ACCEPTED THE IMPROVEMENTS IN CALAVERAS STREET IMPROVEMENTS, LOCKEFORD STREET TO 800' N/LOCKEFORD STREET AND DIRECTED THE PUBLIC WORKS DIRECTOR TO FILE A NOTICE OF COMPLETION WITH THE COUNTY RECORDER'S OFFICE.

Council was apprised that the contract was awarded to James E. Anderson and Sons Construction of Marysville on June 6, 1984 in the amount of \$36,395.00. The contract has been completed in substantial conformance with the plans and specifications approved by the City Council.

The contract completion date was September 2, 1984, and the actual completion date is September 6, 1984. The final contract price was \$37,613.54. The difference between the contract amount and the final contract price is due to a shortage of dirt, and additional import was required.



CITY OF LODI

PUBLIC WORKS DEPARTMENT


COUNCIL COMMUNICATION

TO: City Council
FROM: City Manager
DATE: September 13, 1984
SUBJECT: Acceptance of Calaveras Street Improvements

RECOMMENDED ACTION: That the City Council accept the improvements in Calaveras Street Improvements, Lockeford Street to 800' N/Lockeford Street and direct the Public Works Director to file a Notice of Completion with the County Recorder's office.

BACKGROUND INFORMATION: The contract was awarded to James E. Anderson & Sons Construction of Marysville on June 6, 1984 in the amount of \$36,395. The contract has been completed in substantial conformance with the plans and specifications approved by the City Council.

The contract completion date was September 2, 1984, and the actual completion date is September 6, 1984. The final contract price was \$37,613.54. The difference between the contract amount and the final contract price is due to a shortage of dirt, and additional import was required.


Jack L. Ronsko
Public Works Director

JLR/GER/ns

APPROVED:

HENRY A. GLAVES, City Manager

FILE NO.