

5.44
cc/c

7.

CITY COUNCIL MEETING

OCTOBER 5, 1983

ACCEPTANCE OF
"HUTCHINS
STREET IMPROVE-
MENT PROJECT"

COUNCIL ACCEPTED THE IMPROVEMENTS IN "HUTCHINS STREET
IMPROVEMENT PROJECT, VINE TO TOKAY", AND DIRECTED THE PUBLIC
WORKS DIRECTOR TO FILE A NOTICE OF COMPLETION THEREON.

Council was apprised that the contract had been awarded to
Granite Construction of Stockton on July 6, 1983 in the
amount of \$122,778.25 and has been completed in substantial
conformance with the plans and specifications approved by
the City Council. The final contract price was \$198,411.65,
the difference being due to \$70,907.55 for the replacement
of the 18" sanitary sewer and a 5% overrun in asphaltic
concrete.



CITY OF LODI

PUBLIC WORKS DEPARTMENT

eid


COUNCIL COMMUNICATION

TO: City Council
FROM: City Manager
DATE: September 30, 1983
SUBJECT: Acceptance of "HUTCHINS STREET IMPROVEMENT PROJECT"

RECOMMENDED ACTION: That the City Council accept the improvements in "Hutchins Street Improvement Project, Vine to Tokay" and direct the Public Works Director to file a Notice of Completion with the County Recorder's office.

BACKGROUND INFORMATION: The contract was awarded to Granite Construction of Stockton on July 6, 1983, in the amount of \$122,778.25. The contract has been completed in substantial conformance with the plans and specifications approved by the City Council.

The contract completion date was September 19, 1983, and the actual completion date is September 30, 1983. The final contract price was \$198,411.65. The difference between the contract amount and the final contract price is due to \$70,907.55 additional for the replacement of the 18" sanitary sewer and a 5% overrun in asphaltic concrete.


Jack L. Ronsko
Public Works Director

JLR/GER/eeh

APPROVED:

HENRY A. GLAVES, City Manager

FILE NO.