

Pg 297
cc-4527

COUNCIL MEETING
OCTOBER 6, 1982

ACCEPTANCE OF "LOCKEFORD
STREET IMPROVEMENTS, HAM
LANE TO CALIFORNIA STREET

COUNCIL ACCEPTED THE IMPROVEMENTS FOR "LOCKEFORD STREET
IMPROVEMENTS, HAM LANE TO CALIFORNIA STREET", AND DIRECTED
THE PUBLIC WORKS DIRECTOR TO FILE A NOTICE OF COMPLETION
WITH THE COUNTY RECORDER'S OFFICE.

Council was apprised that the contract was awarded to
Claude C. Wood Company of Lodi on July 7, 1982 in the amount
of \$208,019.00 and has been completed in substantial
conformance with the plans and specifications. The final
contract price was \$220,499.05. The difference between
the contract amount and the final contract price is due
to a slight over-run in asphalt and rock quantities and
the cost of repairing soft subgrade below the normal
construction depth.



CITY OF LODI

PUBLIC WORKS DEPARTMENT

C-1-82
COUNCIL COMMUNICATION

TO: City Council
FROM: City Manager
DATE: October 1, 1982
SUBJECT: Acceptance of "Lockeford Street Improvements, Ham Lane to California Street"

RECOMMENDED ACTION: That the City Council accept the improvements for the above project and direct the Public Works Director to file a Notice of Completion with the County Recorder's office.

BACKGROUND INFORMATION: The contract was awarded to Claude C. Wood Company of Lodi on July 7, 1982 in the amount of \$208,019.00. The contract has been completed in substantial conformance with the plans and specifications approved by the City Council.

The contract completion date was October 14, 1982 and the actual completion date is September 22, 1982. The final contract price was \$220,499.05. The difference between the contract amount and the final contract price is due to a slight over-run in asphalt and rock quantities and the cost of repairing soft subgrade below the normal construction depth.

Jack L. Ronsko
Public Works Director

JLR/ns

APPROVED:

HENRY A. GLAVES, City Manager

FILE NO.