

CC27

CCBC

Pg 291

CITY COUNCIL MEETING
NOVEMBER 7, 1984

SALAS PARK
RESTROOMS
IMPROVEMENTS
ACCEPTED

Council was apprised that the contract for "Restroom Facilities - Salas Park" was awarded to Diede Construction of Woodbridge on June 6, 1984 in the amount of \$60,900. The contract has been completed in substantial conformance with the plans and specifications approved by the City Council at a final contract price of approximately \$70,800, which difference represents the extension of utilities which had been expected to be installed under a separate contract.

On motion of Council Member Olson, Hinchman second, Council accepted the improvements in Restroom Facilities, Salas Park, and directed the Public Works Director to file a Notice of Completion thereon.



CITY OF LODI

PUBLIC WORKS DEPARTMENT


COUNCIL COMMUNICATION

TO: City Council
FROM: City Manager
DATE: November 5, 1984
SUBJECT: Restroom Facilities - Salas Park

RECOMMENDED ACTION: That the City Council accept the improvements in Restroom Facilities, Salas Park, and direct the Public Works Director to file a Notice of Completion with the County Recorder's office.

BACKGROUND INFORMATION: The contract was awarded to Diede Construction of Woodbridge on June 6, 1984 in the amount of \$60,900. The contract has been completed in substantial conformance with the plans and specifications approved by the City Council.

The contract completion date was September 18, 1984 and the actual completion date is November 5, 1984. The final contract price is approximately \$70,800, depending on the resolution of one small change order of approximately \$100. The difference between the contract amount and the final contract price is primarily due to extension of utilities which had been expected to be installed under a separate contract.


Jack L. Ronako
Public Works Director

JLR/GER/ns

APPROVED:

FILE NO.

HENRY A. GLAVES, City Manager