

CITY COUNCIL MEETING  
NOVEMBER 18, 1987

ACCEPT IMPROVEMENTS  
UNDER TOKAY STREET  
IMPROVEMENTS, STOCKTON  
STREET TO CHEROKEE  
LANE, CONTRACT

CC-90

The City Council accepted the improvements under the "Tokay Street Improvements, Stockton Street to Cherokee Lane" contract, and directed the Public Works Director to file a Notice of Completion with the County Recorder's office.

The contract was awarded to Claude C. Wood Company of Lodi on September 2, 1987, in the amount of \$68,467.30. The contract has been completed in substantial conformance with the plans and specifications approved by the City Council.

The contract completion date was November 5, 1987, and the actual completion date was November 4, 1987. The final contract price was \$69,044.22. The difference between the contract amount and the final contract price is mainly due to minor differences between estimated and actual quantities.



# CITY OF LODI

PUBLIC WORKS DEPARTMENT

## COUNCIL COMMUNICATION

|               |   |                         |                    |
|---------------|---|-------------------------|--------------------|
| TO:           | City Council  | <u>Project Data</u>     |                    |
|               |   | Originally Budgeted:    | 1986/87            |
| FROM:         | City Manager  | Budgeted Fund:          | SB 300, Gas Tax    |
|               |   | Amount Budgeted:        | Phase II-\$102,000 |
| MEETING DATE: | November 18, 1987   | Total Project Estimate: | Phase II-\$73,000  |
| AGENDA TITLE: | Accept Improvements Under Tokay Street Improvements, Stockton Street to Cherokee Lane, Contract |                         |                    |

**RECOMMENDED ACTION:** That the City Council accept the improvements under the "Tokay Street Improvements, Stockton Street to Cherokee Lane" contract, and direct the Public Works Director to file a Notice of Completion with the County Recorder's office.

**BACKGROUND INFORMATION:** The contract was awarded to Claude C. Wood Company of Lodi on September 2, 1987, in the amount of \$68,467.30. The contract has been completed in substantial conformance with the plans and specifications approved by the City Council.


The contract completion date was November 5, 1987, and the actual completion date was November 4, 1987. The final contract price was \$69,044.22. The difference between the contract amount and the final contract price is mainly due to minor differences between estimated and actual quantities.

  
 Jack D. Ronsko  
 Public Works Director

JLR/GER/ma

cc: Purchasing Officer  
Street Superintendent

APPROVED:

  
 THOMAS A. PETERSON, City Manager

FILE NO.