

CITY COUNCIL MEETING  
NOVEMBER 20, 1985

96

cc 12  
cc 40  
cc 48

ACCEPT IMPROVEMENTS -  
GRAPE BOWL PAVING

Council accepted the improvements for "Lodi Grape Bowl Paving," and directed the Public Works Director to file a Notice of Completion with the County Recorder's Office.

The contract was awarded to Teichert Construction of Stockton on September 4, 1985 in the amount of \$29,284.00. The contract has been completed in substantial conformance with the plans and specifications approved by the City Council.

The contract completion date was November 27, 1985 and the actual completion date is November 7, 1985. The final contract price was \$27,484.67. The difference between the contract amount and the final contract price is mainly due to a slight decrease in quantity of asphaltic concrete used.



# CITY OF LODI

PUBLIC WORKS DEPARTMENT

## COUNCIL COMMUNICATION

TO: City Council

Project Data

FROM: City Manager

Originally Budgeted: 1985

DATE: November 11, 1985

Budgeted Fund: Capital Outlay

Amount Budgeted: \$48,000

SUBJECT: Lodi Grape Bowl Paving


Fund Project Cost: \$31,100 ±

Over-run Fund: N/A

RECOMMENDED ACTION: That the City Council accept the improvements for "Lodi Grape Bowl Paving," and direct the Public Works Director to file a Notice of Completion with the County Recorder's office.

BACKGROUND INFORMATION: The contract was awarded to Teichert Construction of Stockton on September 4, 1985, in the amount of \$29,284. The contract has been completed in substantial conformance with the plans and specifications approved by the City Council.

The contract completion date was November 27, 1985, and the actual completion date is November 7, 1985. The final contract price was \$27,484.67. The difference between the contract amount and the final contract price is mainly due to a slight decrease in quantity of asphaltic concrete used.

  
Jack L. Ronsko  
Public Works Director

cc: Parks & Recreation Director

JLR/GER/eeh

APPROVED:

  
THOMAS A. PETERSON, City Manager

FILE NO.