

CC142
CC12a
Page 72

CITY COUNCIL MEETING

DECEMBER 21, 1983

ACCEPTANCE OF
"SALAS PARK
CONTROL AND PUMP
STRUCTURE"

COUNCIL ACCEPTED THE IMPROVEMENTS IN "SALAS PARK CONTROL AND PUMP STRUCTURE" AND DIRECTED THE PUBLIC WORKS DIRECTOR TO FILE A NOTICE OF COMPLETION THEREON WITH THE COUNTY RECORDER'S OFFICE.

Council was apprised that the contract for this project was awarded to Claude C. Wood Company on September 1, 1982 in the amount of \$154,700.00. The contract has been completed in substantial conformance with the plans and specifications approved by the City Council at a final contract price of \$163,825.66.



CITY OF LODI

PUBLIC WORKS DEPARTMENT

RECEIVED

COUNCIL COMMUNICATION

1983 DEC 14 PM 4:25

ALICE M. BEISCHKE

CITY CLERK
CITY OF LODI

TO: City Council

FROM: City Manager

DATE: December 13, 1983

SUBJECT: Acceptance of "Salas Park Control & Pump Structure"

RECOMMENDED ACTION: That the City Council accept the improvements in "Salas Park Control and Pump Structure" and direct the Public Works Director to file a Notice of Completion with the County Recorder's office.

BACKGROUND INFORMATION: The contract was awarded to Claude C. Wood Company on September 1, 1982 in the amount of \$154,700. The contract has been completed in substantial conformance with the plans and specifications approved by the City Council.

The contract completion date was March 15, 1983 and the actual completion date is December 12, 1983. The final contract price was \$163,825.66. The difference between the contract amount and the final contract price is due primarily to installing an override control, an additional panel for existing electrical installations and additional telemetry for the electric gate operator. Delay in completion of the contract was partly due to last years wet weather, and partly due to one of the suppliers being late with delivery of some equipment.


 Jack L. Ronsko
 Public Works Director

JLR/GER/ns

APPROVED:

HENRY A. GLAVES, City Manager

FILE NO.