



CITY OF LODI

COUNCIL COMMUNICATION

AGENDA TITLE: Acceptance of Improvements Under Traffic Signal Installation,
Lower Sacramento Road and Vine Street Contract

MEETING DATE: July 2, 1997

PREPARED BY: Public Works Director


RECOMMENDED ACTION: That the City Council accept the improvements under the "Traffic Signal Installation, Lower Sacramento Road and Vine Street" contract and direct the City Engineer to file a Notice of Completion with the County Recorder's office.

BACKGROUND INFORMATION: The project was awarded to Collins Electrical Company, Inc., of Stockton, on September 4, 1996, in the amount of \$99,200. The contract has been completed in substantial conformance with the plans and specifications approved by the City Council.

The contract completion date was January 28, 1997 and the actual completion date was January 27, 1997. This project included the installation of a video detection system instead of detector loops to actuate the signals. There were problems in getting this new video detection system to function as the City wanted and this caused a delay in accepting the project. The contractor has upgraded the system to provide the City with the options we had specified.

The final contract price was \$99,921. The difference between the contract amount and the final contract price is due to an increase in the length of the mast arms to better locate the video detection cameras over the Lower Sacramento Road traffic lanes.

FUNDING: As determined at contract award.



Jack L. Ronsko
Public Works Director

Prepared by Wesley K. Fujitani, Senior Civil Engineer

JLR/WKF/lm

cc: Purchasing Officer
Street Superintendent
Associate Traffic Engineer

APPROVED: _____


H. Dixon Flynn -- City Manager