



# CITY OF LODI

## COUNCIL COMMUNICATION

AGENDA TITLE: Accept Improvements Under Contract for Eastside Lighting Project, Phase 3

MEETING DATE: August 1, 2001

PREPARED BY: Public Works Director


RECOMMENDED ACTION: That the City Council accept the improvements under the "Eastside Lighting Project, Phase 3" contract.

BACKGROUND INFORMATION: The project was awarded to Clayborn Contracting Group, of Auburn, on February 7, 2001, in the amount of \$199,855. The contract has been completed in substantial conformance with the plans and specifications approved by the City Council.

The contract completion date was June 1, 2001, and the actual completion date was June 1, 2001. The final contract price was \$204,165. The difference between the contract amount and the final contract price is mainly due to minor differences between the estimated quantities and the actual work done by the contractor.

Following acceptance by the City Council, the City Engineer will file a Notice of Completion with the County Recorder's office.

FUNDING:	Budgeted Fund:	1995/96 CDBG Fund	\$34,600
		1996/97 CDBG Fund	\$50,000
		1997/98 CDBG Fund	\$55,000
		Electric Utility Street Light Completion Fund	\$65,400
	Contract Amount:		\$205,000

  
Richard C. Prima, Jr.  
Public Works Director


  
Alan Vallow  
Electric Utility Director

Prepared by Wesley K. Fujitani, Senior Civil Engineer

RCP/WKF/lm

cc: Joel Harris, Purchasing Officer  
George Bradley, Street Superintendent  
Joseph Wood, Community Improvement Manager  
Carrie Anderson, Community Development Block Grant Coordinator  
Alan Vallow, Electric Utility Director

APPROVED: \_\_\_\_\_

  
H. Dixon Flynn -- City Manager