

**AGENDA TITLE:** 

Accept Improvements Under Contract for Main Street Storm Drain

Improvement Project (Lodi Avenue to Flora Street)

**MEETING DATE:** 

July 21, 2004

PREPARED BY:

**Public Works Director** 

RECOMMENDED ACTION:

That the City Council accept the improvements under the

"Main Street Storm Drain Improvement Project (Lodi Avenue to

Flora Street)" contract.

**BACKGROUND INFORMATION:** 

The project was awarded to Crutchfield Construction Company, of Stockton, on December 23, 2003, in the amount of \$158,583.00. The contract has been completed in substantial conformance with

the plans and specifications approved by the City Council.

The final contract price was \$169,873.87. The difference between the contract amount and the final contract price is mainly due to design changes which had to be made because of conflicts with existing utilities. Additional contract change order work was done to correct bad pavement areas in and around the new storm drain trench.

Following acceptance by the City Council, the City Engineer will file a Notice of Completion with the County Recorder's office.

FUNDING:

Budgeted Fund:

Wastewater Fund

Contract Amount:

\$169,873.87

Richard C. Prima, Jr. Public Works Director

Prepared by Wesley Fujitani, Senior Civil Engineer RCP/WKF/pmf

CC.

Joel Harris, Purchasing Officer George Bradley, Street Superintendent Charlie Swimley, Senior Civil Engineer

APPROVED:

H. Dixon Flynn, City Manager

c accpt.doc