



**CITY OF LODI
COUNCIL COMMUNICATION**

AGENDA TITLE: Accept Improvements Under Contract for Lighted Crosswalk System Project
Lockeford Street at Calaveras Street

MEETING DATE: November 16, 2005

PREPARED BY: Public Works Director

RECOMMENDED ACTION: That the City Council accept the improvements under the "Lighted Crosswalk System Project, Lockeford Street at Calaveras Street" contract.

BACKGROUND INFORMATION: The project was awarded to Collins Electric, of Stockton, on January 5, 2005, in the amount of \$41,382. The contract has been completed in substantial conformance with the plans and specifications approved by the City Council.

The final contract price was \$42,903. The difference between the contract amount and the final contract price is mainly due to an upgrade to the controller. This upgrade gives the City an added option by including audible signal capabilities as a possible future component of this lighted crosswalk system. This controller was not delivered until August and caused a delay in the acceptance of the project.

Following acceptance by the City Council, the City Engineer will file a Notice of Completion with the County Recorder's office.


FISCAL IMPACT: There will be a slight increase in maintenance costs associated with this lighted crosswalk system.

FUNDING AVAILABLE:

Budgeted Fund:	Suggested Route to School Program	\$37,800
	Transportation Development Act	\$5,103

Contract Amount: \$42,903


James R. Krueger, Finance Director


Richard C. Prima, Jr.
Public Works Director

Prepared by Wesley Fujitani, Senior Civil Engineer
RCP/WKF/pmf
cc: Joel Harris, Purchasing Officer
Senior Traffic Engineer

APPROVED: 
Blair King, City Manager