



CITY OF LODI

COUNCIL COMMUNICATION

AGENDA TITLE: Acceptance of Improvements Under Traffic Signal and Lighting Installations at Kettleman Lane/Mills Avenue, Hutchins Street/Vine Street, Church Street/Walnut Street, Church Street/Oak Street, Church Street/Pine Street, Church Street/Elm Street Contract

MEETING DATE: August 5, 1992

PREPARED BY: Public Works Director

RECOMMENDED ACTION: That the City Council accept the improvements under the "Traffic Signal and Lighting Installations at Kettleman Lane/Mills Avenue, Hutchins Street/Vine Street, Church Street/Walnut Street, Church Street/Oak Street, Church Street/Pine Street, Church Street/Elm Street" contract, and direct the Public Works Director to file a Notice of Completion with the County Recorder's office.

BACKGROUND INFORMATION: The contract was awarded to Collins Electrical Co., Inc. of Stockton on September 18, 1991, in the amount of \$247,798.00. The contract has been completed in substantial conformance with the plans and specifications approved by the City Council.

The contract completion date was May 6, 1992, and the actual completion date was June 25, 1992. The final contract price was \$258,399.20. The difference between the contract amount and the final contract price is mainly due to additional upgrades to the signal system and the installation of a new handicap ramp at the southeast corner of Church Street and Walnut Street.

FUNDING: Originally Budgeted: 1989
Budgeted Fund: Federal Aid Urban and Gas Tax
Current Appropriation: \$280,000.00
Total Project Estimate: \$280,000.00


Jack L. Ronsko
Public Works Director

Prepared by Wesley K. Fujitani, Senior Civil Engineer

JLR/WKF/lm

cc: Purchasing Officer

APPROVED 

THOMAS A. PETERSON
City Manager

CC-1