



# CITY OF LODI

PUBLIC WORKS DEPARTMENT

## COUNCIL COMMUNICATION

### PROJECT DATA

TO: City Council                      Originally Budgeted:      1988-89  
FROM: City Manager                      Budgeted Fund:              10  
   Amount Budgeted:          \$18,665  
   Final Project Cost:        \$15,047

MEETING DATE: April 19, 1989

AGENDA TITLE: Accept Improvements Under Lane Line Painting Various Streets, 1988, Contract and Direct the Public Works Director to File a Notice of Completion with the County Recorder's Office

RECOMMENDED ACTION: That the City Council accept the improvements for "Lane Line Painting, Various Streets, 1988," and direct the Public Works Director to file a Notice of Completion with the County Recorder's office.

BACKGROUND INFORMATION: The contract was awarded to Central Striping Service, Inc., Rancho Cordova, on December 21, 1988, in the amount of \$14,990.20. The contract has been completed in substantial conformance with the plans and specifications approved by the City Council.

The contract completion date was January 29, 1989, and the actual completion date was March 25, 1989. The delay in completing the project was due to the City placing a "Temporary Suspension of Work" until the weather was more conducive to the application of paint on traffic stripes. The final contract price was \$15,047.20. The difference between the contract amount and the final contract price is mainly due to exact measurements taken by the contractor of all lane lines painted.

  
Jack L. Ronsko  
Public Works Director

JLR/GB:pa

cc: Purchasing Officer  
Street Superintendent

APPROVED:

  
THOMAS A. PETERSON, City Manager

FILE NO.

S0489.01