



# CITY OF LODI

PUBLIC WORKS DEPARTMENT


## COUNCIL COMMUNICATION

TO:	City Council	Project Data
FROM:	City Manager	Originally Budgeted: 1987/88
		Budgeted fund: Water Capital Outlay
		Amount Budgeted: \$561,000
		Total Project Estimate: \$580,000
		Overrun Fund: Water Capital Outlay
MEETING DATE:	June 21, 1989	
AGENDA TITLE:	Acceptance of Improvements Under Elevated Water Tank, North Main Street and East Locust Street, Contract	

**RECOMMENDED ACTION:** That the City Council accept the improvements for "Elevated Water Tank, North Main Street and East Locust Street" and direct the Public Works Director to file a Notice of Completion with the County Recorder's office.

**BACKGROUND INFORMATION:** The contract was awarded to PDM/Hydrostorage of San Mateo on March 2, 1988, in the amount of \$455,500.00. The contract has been completed in substantial conformance with the plans and specifications approved by the City Council.

The tank was substantially completed in February 1989. Following correction work by the contractor and electrical work by the City, the tank was placed in service at the end of May. The final contract price was \$459,375.33. The difference between the contract amount and the final contract price is mainly due to the need to import soil for excavation backfill.

  
Jack L. Ronsko  
Public Works Director

JLR/RCP/mt.

cc: Purchasing Officer  
Water/Wastewater Superintendent

APPROVED:

  
THOMAS A. PETERSON, City Manager

FILE NO.

CWATTAN8/TXTW.02M

June 13, 1989