

COUNCIL COMMUNICATION

TO:

City Council

Project Data Originally Budseted:

1988/89

FROM:

City Manager

Budgeted Fund: Water Capital Outlay Total Project Estimate: \$12,000

MEETING DATE:

September 6, 1983

Bid Opening Date:

(this phase) 5/24/89

AGENDA TITLE:

Acceptance of Improvements Under Water Tank and Well 64

Fencing, 122 North Main Street, Contract

RECOMMENDED ACTION: That the City Council accept the improvements for "Water Tank and We17 #4 Fencing, 122 North Main Street", and direct the Public Works Director to file a Notice of Completion with the County Recorder's office.

BACKGROUND INFORMATION: The contract was awarded to Dura Fence Company of Sacramento on June 7, 1989, in the amount of \$6,598.00. The contract has been completed in substantial conformance with the plans and specifications approved by the City Council.

The contract completion date was August 10, 1989. The final contract price was \$7,018.25. The difference between the contract amount and the final contract price is mainly due to actual contract quantities.

Jack L. Ronsko

Public Works Director

JLR/ML/mt

Purchasing Officer Water/Wastewater Superintendent Parks & Recreation Director

APPROVED:

FILE NO.

THOMAS A. PETERSON, City Manager