



CITY OF LODI

PUBLIC WORKS DEPARTMENT

COUNCIL COMMUNICATION

TO: City Council

FROM: City Manager

MEETING DATE: September 7, 1988

AGENDA TITLE: Accept Improvements Under Asbestos Removal, 125 South Hutchins Street, Contract

Project Data

Originally Budgeted: 1988

Budgeted Fund: Capital Outlay Reserve

Amount Budgeted: \$8,500

Final Project Cost: \$7,5002

RECOMMENDED ACTION: That the City Council accept the improvements for "Asbestos Removal, 125 South Hutchins Street", and direct the Public Works Director to file a Notice of Completion with the County Recorder's office.

BACKGROUND INFORMATION: The contract was awarded to PEM Insulation Co. Inc. of Benicia on August 3, 1988 in the amount of \$7,450.00. The contract has been completed in substantial conformance with the plans and specifications approved by the City Council.

The contract completion date was September 23, 1988, and the actual completion date was August 26, 1988. The final contract price was \$7,450.00.

for: Jack L. Ronsko
Public Works Director

JLR/GER/mt

cc: Purchasing Officer
Community Center. Director

APPROVED:

Thomas A. Peterson
THOMAS A. PETERSON, City Manager

FILE NO: