

COUNCIL COMMUNICATION

Project Data

TO:

City Counci 1

Originally Budgeted:

ed: 1987/88 Trans. Dev. Act

FROM:

City Manager

Budgeted Fund: Trans. Dev. A Amount Budgeted (Construction):

City Manag

to.

\$370,000 \$370,000

MEETING DATE:

October 19, 1988

Project Estimate: Bid Opening Date:

May 11, 1988

AGENDA TITLE:

Accept Improvements Under Hutchins Street Reconstruction, Rimby Avenue to Vine Street, Contract and Direct the Public Works Director to File a Notice of Completion with the County

Recorder's Office

RECOMMENDEG ACTION: That the City Council accept the improvements for "Hutchins Street Reconstruction, Rimby Avenue to Vine Street", and direct the Public Works Director to file a Notice of Completion with the County Recorder's office.

BACKGROUND INFORMATION: The contract was awarded to Claude C. Wood Company of Lodi on May 18, 1988, in the amount of \$301,841.50. The contract has been completed in substantial conformance with the plans and specifications approved by the City Council,

The contract completion date was October 7, 1988, and the actual completion date was October 6, 1988. The final contract price was \$304,279.32. The difference between the contract amount and the final contract price is mainly due to sanitary sewer manhole work and miscellaneous concrete work.

Jack L. Ronsko

Public Works Director

JLR/RCP/mt

cc:

Purchasing Officer Street Superintendent

APPROVED :

THOMAS A. PETERSON, City Manager

FILE NO.

CHUTCH13/TXTW.02M

October 12, **1988**