



CITY OF LODI

COUNCIL COMMUNICATION

AGENDA TITLE: Acceptance of Improvements Under Traffic Signal and Lighting Installation, Turner Road and Lower Sacramento Road/Woodhaven Lane

MEETING DATE: May 18, 1994

PREPARED BY: Public Works Director

RECOMMENDED ACTION: That the City Council accept the improvements under the "Traffic Signal and Lighting Installation, Turner Road and Lower Sacramento Road/Woodhaven Lane" contract and direct the Public Works Director to file a Notice of Completion with the County Recorder's office.

BACKGROUND INFORMATION: The contract was awarded to Richard A. Heaps Electrical Contractor, Inc. of Sacramento on August 18, 1993 in the amount of \$117,290.00. The contract has been completed in substantial conformance with the plans and specifications approved by the City Council.

The contract completion date was April 27, 1994, and the actual completion date was April 27, 1994. The final contract price was \$116,182.40. The difference between the contract amount and the final contract price is mainly due to a deduct for patch paving repair work over the signal conduit trenches. The City has issued a purchase order to Richard A. Heaps Electrical Contractor, Inc., for this paving work which will be done this summer.

FUNDING:	Originally Budgeted:	1992/93
	Budgeted Fund:	Street Development Impact Mitigation Fee (18%) Intermodal Surface Transportation Efficiency Act (ISTEA) (82%)
	Current Appropriation:	\$146,000.00
	Total Project Estimate:	\$122,000.00
	Bid Opening Date:	July 21, 1993



Jack L. Ronsko
Public Works Director

Prepared by Wesley K. Fujitani, Senior Civil Engineer

JLR/WKF/im

cc: Purchasing Officer
Street Superintendent
Public Works Inspector Murdock

APPROVED: _____

THOMAS A. PETERSON
City Manager



recycled paper