



CITY OF LODI

COUNCIL COMMUNICATION

AGENDA TITLE: Acceptance of Improvements Under Henning Substation Masonry Wall, 1145 South Ham Lane Contract

MEETING DATE: July 21, 1993


PREPARED BY: Public Works Director

RECOMMENDED ACTION: That the City Council accept the improvements under the "Henning Substation Masonry Wall, 1145 South Ham Lane" contract, and direct the Public Works Director to file a Notice of Completion with the County Recorder's office.

BACKGROUND INFORMATION: The contract was awarded to Case Construction Co., Inc. of Lodi on May 5, 1993 in the amount of \$29,053. The contract has been completed in substantial conformance with the plans and specifications approved by the City Council.

The contract completion date was August 3, 1993, and the actual completion date was June 25, 1993. The final contract price was \$29,966. The difference between the contract amount and the final contract price is mainly due to additional work needed to step the footing and add a row of block so the wall would match the existing pavement.

FUNDING:	Originally Budgeted:	1992
	Budgeted Fund:	Electric Utility
	Current Appropriation:	\$35,000
	Total Project Estimate:	\$34,000
	Bid Opening Date:	April 21, 1993



 Jack L. Ronsko
 Public Works Director

Prepared by Wesley K. Fujitani, Senior Civil Engineer

JLR/WK/1m

cc: Purchasing Officer
Assistant Electric Utility Director
Wenell Mattheis Bowe
Woodbridge Irrigation District

APPROVED.



THOMAS A. PETERSON
City Manager



recycled paper

CC-1