

CITY COUNCIL MEETING
MARCH 6, 1985

CC 148 pg 317

LODI LAKE STORM DRAIN
OUTFALL ACCEPTED

Council accepted the improvements in "Lodi Lake Storm Drain Outfall" and directed the Public Works Director to file a Notice of Completion with the County Recorder's Office.



CITY OF LODI

PUBLIC WORKS DEPARTMENT

COUNCIL COMMUNICATION

TO: City Council
FROM: City Manager
DATE: February 27, 1985
SUBJECT: Acceptance of "LODI LAKE STORM DRAIN OUTFALL"

RECOMMENDED ACTION: That the City Council accept the improvements in "LODI LAKE STORM DRAIN OUTFALL" and direct the Public Works Director to file a Notice of Completion with the County Recorder's office.

BACKGROUND INFORMATION: The contract was awarded to TEICHERT CONSTRUCTION of Stockton on December 19, 1984, in the amount of \$67,782.00. The contract has been completed in substantial conformance with the plans and specifications approved by the City Council.

The contract completion date was April 1, 1985, and the actual completion date is February 26, 1985. The final contract price was \$67,479.28. The difference between the contract amount and the final contract price is due to actual field measurement of quantities.


Jack L. Ronsko
Public Works Director

JLR/cag

APPROVED:

HENRY A. GLAVES, City Manager

FILE NO.