

Pg 185
cc-126)

CITY COUNCIL MEETING

MAY 19, 1982

COUNCIL ACCEPTED THE IMPROVEMENTS IN "SALAS PARK CONCESSION STAND FILL" AND DIRECTED THE PUBLIC WORKS DIRECTOR TO FILE A NOTICE OF COMPLETION THEREON.

ACCEPTANCE OF
"SALAS PARK
CONCESSION STAND
FILL"

Council was apprised that the contract for this project was awarded to Marvin Smith Construction of South Lake Tahoe on January 6, 1982 in the amount of \$5,950 and the contract has been completed in substantial conformance with the plans and specifications approved by the City Council.



CITY OF LODI

PUBLIC WORKS DEPARTMENT

COUNCIL COMMUNICATION

TO: City Council
FROM: City Manager
DATE: May 17, 1982
SUBJECT: Acceptance of "Salas Park Concession Stand Fill"

RECOMMENDED ACTION: That the City Council accept the improvements in "Salas Park Concession Stand Fill" and direct the Public Works Director to file a Notice of Completion with the County Recorder's office.

BACKGROUND INFORMATION: The contract was awarded to Marvin Smith Construction of South Lake Tahoe on January 6, 1982, in the amount of \$5,950. The contract has been completed in substantial conformance with the plans and specifications approved by the City Council.

The contract completion date was February 13 and the actual completion date is May 13, 1982. The final contract price was \$5,950. The work was held up because of the extreme amount of rain this winter.


Jack L. Ronsko
Public Works Director
JLR/eeh

APPROVED:

HENRY A. GLAVES, City Manager

FILE NO.