

CITY COUNCIL MEETING
JULY 31, 1984

1014d
3046a

ACCEPTANCE OF
"TOKAY STREET
STORM DRAIN"

COUNCIL ACCEPTED THE IMPROVEMENTS IN "TOKAY STREET STORM DRAIN, HUTCHINS STREET TO LEE AVENUE" AND DIRECTED THE PUBLIC WORKS DIRECTOR TO FILE A NOTICE OF COMPLETION WITH THE COUNTY RECORDER'S OFFICE.

The contract was awarded to Pfister Excavating of Vacaville on May 16, 1984 in the amount of \$10,716.00 and has been completed in substantial conformance with the plans and specifications approved by the City Council at a final contract price of \$10,428.00.



CITY OF LODI

PUBLIC WORKS DEPARTMENT

COUNCIL COMMUNICATION

TO: City Council
FROM: City Manager
DATE: June 29, 1984
SUBJECT: Acceptance of "TOKAY STREET STORM DRAIN"

RECOMMENDED ACTION: That the City Council accept the improvements in "Tokay Street Storm Drain, Hutchins Street to Lee Avenue" and direct the Public Works Director to file a notice of Completion with the County Recorder's office.

BACKGROUND INFORMATION: The contract was awarded to Pfister Excavating of Vacaville on May 16, 1984 in the amount of \$10,716.00. The contract has been completed in substantial conformance with the plans and specifications approved by the City Council.

The contract completion date was July 3, 1984 and the actual completion date is June 14, 1984. The final contract price was \$10,428.00. The difference between the contract amount and the final contract price is due to difference between proposed and actual quantities.

J. Ronsko
for: Jack L. Ronsko
Public Works Director

JLR/tt

APPROVED:

HENRY A. GLAVES, City Manager

FILE NO.