

Pg 229

CITY COUNCIL MEETING

JULY 7, 1982

cc-45(g)

HUTCHINS STREET  
AND HARNEY LANE  
TRAFFIC SIGNAL  
INSTALLATION  
ACCEPTED

Council accepted the improvements in Hutchins Street and Harney Lane Traffic Signal Installation and directed the Public Works Director to file a Notice of Completion thereon.

Council was apprised that the subject contract was awarded to Steiny and Co., Inc. of Vallejo on August 5, 1981 in the amount of \$94,624.00. The contract has been completed in substantial conformance with the plans and specifications approved by the City Council. The final contract price was \$95,804.00.

1. 4



# CITY OF LODI

PUBLIC WORKS DEPARTMENT

COUNCIL RECEIVED COMMUNICATION

1982 JUL -1 AM 9:07

ALICE H. REMOND  
CITY CLERK  
CITY OF LODI

TO: City Council

FROM: City Manager

DATE: June 30, 1982

SUBJECT: Acceptance of "Hutchins Street & Harney Lane Traffic Signal Installation"

**RECOMMENDED ACTION:** That the City Council accept the improvements in "Hutchins Street & Harney Lane Traffic Signal Installation" and direct the Public Works Director to file a Notice of Completion with the County Recorder's office.

**BACKGROUND INFORMATION:** The contract was awarded to Steiny & Co. Inc. of Vallejo on August 5, 1981, in the amount of \$94,624.00. The contract has been completed in substantial conformance with the plans and specifications approved by the City Council.

The contract completion date was January 16, 1982, and the actual completion date is June 25, 1982.

Extensions of contract time were granted due to material delivery problems. The final contract price was \$95,804.00. The difference between the contract amount and the final contract price is due to relocation of a vehicle detector loop and having the contractor furnish and install left turn signs. Twenty-five percent of the total project cost was paid by San Joaquin County under the terms of a City/County Agreement.

  
 Jack L. Ronsko  
 Public Works Director

JLR/RP/eeh

APPROVED:

HENRY A. GLAVES, City Manager

FILE NO.