

87247

CC-14

CITY COUNCIL MEETING

AUGUST 18, 1982

ACCEPTANCE OF
"EMERSON PARK
CURB AND
GUTTER"

COUNCIL ACCEPTED THE IMPROVEMENTS IN "EMERSON PARK CURB AND GUTTER" AND DIRECTED THE PUBLIC WORKS DIRECTOR TO FILE A NOTICE OF COMPLETION WITH THE COUNTY RECORDER'S OFFICE.

This contract had been awarded to Case Construction Company, Inc. of Lodi on July 16, 1982 in the amount of \$11,310.50. The contract has been completed in substantial conformance with the plans and specifications approved by the City Council.



CITY OF LODI

PUBLIC WORKS DEPARTMENT

COUNCIL COMMUNICATION

TO: City Council
FROM: City Manager
DATE: August 10, 1982
SUBJECT: Acceptance of "EMERSON PARK CURB & GUTTER"

RECOMMENDED ACTION: That the City Council accept the improvements in "Emerson Park Curb & Gutter" and direct the Public Works Director to file a Notice of Completion with the County Recorder's office.

BACKGROUND INFORMATION: The contract was awarded to Case Construction Co., Inc. of Lodi on June 16, 1982, in the amount of \$11,310.50. The contract has been completed in substantial conformance with the plans and specifications approved by the City Council.

The contract completion date was July 29, 1982, and the actual completion date is July 23, 1982. The final contract price was \$11,390.20.

Jack L. Ronsko
Public Works Director

JLR/geh

APPROVED:

HENRY A. GLAVES, City Manager

FILE NO.