

CITY COUNCIL MEETING  
AUGUST 20, 1986

21

ACCEPT IMPROVEMENTS  
CALIFORNIA STREET,  
LOCKEFORD STREET TO  
TURNER ROAD

CC-45(a)

Council accepted the improvements in "California Street Improvements, Lockeford Street to Turner Road", and directed the Public Works Director to file a Notice of Completion with the County Recorder's Office and approved a special allocation covering the overrun.

Council was advised that the contract had been awarded to Claude C. Wood Company of Lodi on August 7, 1985 in the amount of \$364,469.20 and the contract has been completed in substantial conformance with the plans and specifications approved by the City Council. The final contract price was \$449,440.

The difference between the contract amount and the final contract price is mainly due to substantial areas of unstable subgrade in need of correction (\$69,000) and the costs of lowering and extending existing sanitary sewer services to the new sewer line being installed under the contract (\$13,000). There was also an overrun in the amount of Asphaltic Concrete used on the project.



**COUNCIL COMMUNICATION**

**TO:** City Council  
**FROM:** City Manager  
**DATE:** August 12, 1986  
**SUBJECT:** California Street Improvements  
 Lockeford Street to Turner Road

Project Data  
 Amount Budgeted: \$345,927/\$78,000  
 Budgeted Fund: Gas Tax/Sewer Fund  
 Final Project Cost: \$500,000<sup>+</sup>  
 Overrun Fund: TDA: \$66,000  
 Sewer: \$10,000

**RECOMMENDED ACTION:** That the City Council accept the improvements in "California Street Improvements, Lockeford Street to Turner Road", and direct the Public Works Director to file a Notice of Completion with the County Recorder's office, and approve a special allocation covering the overrun.

**BACKGROUND INFORMATION:** The contract was awarded to Claude C. Wood Company of Lodi on August 7, 1985, in the amount of \$364,469.20. The contract has been completed in substantial conformance with the plans and specifications approved by the City Council.

The contract completion date was November 1, 1985 extended to June 14, 1986 because of winter weather and soft subgrade. The actual completion date is August 5, 1986. The final contract price was \$449,440<sup>+</sup>.

The difference between the contract amount and the final contract price is mainly due to substantial areas of unstable subgrade in need of correction (\$69,000) and the costs of lowering and extending existing sanitary sewer services to the new sewer line being installed under the contract (\$13,000). There was also an overrun in the amount of Asphaltic Concrete used on the project.

*Jack L. Ronsko*  
 Jack L. Ronsko  
 Public Works Director

JLR/GER/cag

**APPROVED:** *Thomas A. Peterson*  
 THOMAS A. PETERSON, City Manager

**FILE NO.**