

CITY COUNCIL MEETING
OCTOBER 3, 1984

Pg 260

IMPROVEMENTS IN
CURB AND GUTTER
REPLACEMENT,
SOUTH CHURCH,
NORTH PLEASANT
ACCEPTED

COUNCIL ACCEPTED THE IMPROVEMENTS IN CURB AND GUTTER REPLACEMENT, SOUTH CHURCH, NORTH PLEASANT AND DIRECTED THE PUBLIC WORKS DIRECTOR TO FILE A NOTICE OF COMPLETION WITH THE COUNTY RECORDER'S OFFICE.

The contract was awarded to Case Construction Company, Inc. of Lodi on June 6, 1984 in the amount of \$22,365.90 and has been completed in substantial conformance with the plans and specifications approved by the City Council.



CITY OF LODI

PUBLIC WORKS DEPARTMENT


COUNCIL COMMUNICATION

TO: City Council
FROM: City Manager
DATE: September 27, 1984
SUBJECT: Acceptance of Curb & Gutter Replacement
South Church, North Pleasant

RECOMMENDED ACTION: That the City Council accept the improvements in Curb and Gutter Replacement, South Church, North Pleasant and direct the Public Works Director to file a Notice of Completion with the County Recorder's office.

BACKGROUND INFORMATION: The contract was awarded to Case Construction Co., Inc. of Lodi on June 6, 1984, in the amount of \$22,365.90. The contract has been completed in substantial conformance with the plans and specifications approved by the City Council.

The contract completion date was August 4, 1984, and the actual completion date is September 14, 1984. The final contract price was \$22,596.83. The difference between the contract amount and the final contract price is due to difference in field and design quantities.


Jack L. Ronsko
Public Works Director

JLR/GER/ns

APPROVED:

HENRY A. GLAVES, City Manager

FILE NO.