

cc 12a ✓
cc 47 ✓

CITY COUNCIL MEETING
NOVEMBER 20, 1985

ACCEPT INSTALLATION OF
ELECTRIC SUBSTRUCTURES
MILLS AVE. S/O TOKAY
STREET

Council accepted the installation of Electric Substructures Mills Avenue, south of Tokay Street, and authorized the Electric Utility Director to file a Notice of Completion thereon.

COUNCIL COMMUNICATION

TO THE CITY COUNCIL	DATE	NO.
FROM: THE CITY MANAGER'S OFFICE	November 11, 1985	
SUBJECT: ACCEPT INSTALLATION OF ELECTRIC SUBSTRUCTURES - MILLS AVE. S/O TOKAY STREET (UD-E85-10)		

At the Council meeting of October 18, 1985, the City Council awarded the contract for installation of Electric Substructures, Mills Avenue south of Tokay Street, to Richard A. Heaps, Electrical Contractor, Inc., Sacramento, in the amount of \$55,396.25.

At this time, the contract has been completed in substantial conformance with the plans and specifications approved by the City Council. Therefore, it is recommended that the City Council accept the improvements and direct the Electric Utility Director to file a Notice of Completion with the County Recorder's office. The final contract price was \$52,477.50. The difference between the contract amount and the final contract price is due to actual quantities being less than the ones estimated in the bid proposal.

Funding for this project was included in the Electric Utility Department's 1985-86 fiscal year budget, System Improvement Account.



Henry J. Rice
Electric Utility Director

c.c. Public Works Director
Assist. Elec. Utility Director