

CITY COUNCIL MEETING
NOVEMBER 21, 1984

CC 14e

CC 20

pg 303

HUTCHINS STREET
SQUARE LANDSCAPE
DEVELOPMENT,
PHASE 1, ITEM
#25

COUNCIL ACCEPTED THE IMPROVEMENTS IN "HUTCHINS STREET SQUARE
LANDSCAPE DEVELOPMENT, PHASE 1, ITEM #25, INSTALL PLAYGROUND
EQUIPMENT FURNISHED BY OTHERS IN TOT LOT" WITH CONDITIONS,
AND DIRECTED THE PUBLIC WORKS DIRECTOR TO FILE A NOTICE OF
COMPLETION THEREON.



CITY OF LODI

PUBLIC WORKS DEPARTMENT


COUNCIL COMMUNICATION

TO: City Council
FROM: City Manager
DATE: November 16, 1984
SUBJECT: Acceptance of "HUTCHINS STREET SQUARE, ITEM #25"

RECOMMENDED ACTION: That the City Council accept the improvements in "Hutchins Street Square Landscape Development, Phase 1, Item #25 - Install Playground Equipment Furnished by Others in Tot Lot," and direct the Public Works Director to file a Notice of Completion with the County Recorder's office.

BACKGROUND INFORMATION: The item was awarded to Robert Quatman, Inc. of Hayward on April 18, 1984, in the amount of \$2,784. The item has been completed in substantial conformance with the plans and specifications approved by the City Council.

The contract completion date was July 23, 1984, and the actual completion date is November 16, 1984. The final contract price for the item was \$6,494. The difference between the contract amount and the final contract price is due to a change in the type of equipment being supplied by the Hutchins Street Square Foundation. Additionally, the last piece of equipment necessary for the completion of this item was finally delivered on November 14, 1984.


Jack L. Ronsko
Public Works Director

cc. Charlene Lange

JLR/GER/eeh

APPROVED:

HENRY A. GLAVES, City Manager

FILE NO.