

CITY COUNCIL MEETING  
NOVEMBER 21, 1984

*CC 146*

*CC 45a*

*Pg 303*

POPLAR STREET  
STORM DRAIN

COUNCIL ACCEPTED THE IMPROVEMENTS IN "POPLAR STREET STORM  
DRAIN" WITH CONDITIONS AND DIRECTED THE PUBLIC WORKS DIRECTOR  
TO FILE A NOTICE OF COMPLETION THEREON.



# CITY OF LODI

PUBLIC WORKS DEPARTMENT

## COUNCIL COMMUNICATION

TO: City Council  
FROM: City Manager  
DATE: November 16, 1984  
SUBJECT: Acceptance of "POPLAR STREET STORM DRAIN"

**RECOMMENDED ACTION:** That the City Council accept the improvements in "Poplar Street Storm Drain" and direct the Public Works Director to file a Notice of Completion with the County Recorder's office.

**BACKGROUND INFORMATION:** The contract was awarded to Wayne Fregien of Stockton on August 15, 1984, in the amount of \$98,458. The contract has been completed in substantial conformance with the plans and specifications approved by the City Council.

The contract completion date was October 26, 1984, and the actual completion date is November 16, 1984. The final contract price was \$100,062.84. The difference between the contract amount and the final contract price is due to addition of a catch basin, catch basin line, and some added curb, gutter and sidewalk necessitated by field conditions.

  
Jack L. Ronsko  
Public Works Director

JLR/GER/eeh

APPROVED:

HENRY A. GLAVES, City Manager

FILE NO.