



# CITY OF LODI

## COUNCIL COMMUNICATION

AGENDA TITLE: Acceptance of Improvements Under Signal Modifications, Various Locations Contract

MEETING DATE: January 21, 1998


PREPARED BY: Public Works Director

RECOMMENDED ACTION: That the City Council accept the improvements under the "Signal Modifications, Various Locations" contract and direct the City Engineer to file a Notice of Completion with the County Recorder's office.

BACKGROUND INFORMATION: The project was awarded to Collins Electric Company, of Stockton, on June 18, 1997, in the amount of \$31,500. The contract has been completed in substantial conformance with the plans and specifications approved by the City Council.

The contract completion date was October 1, 1997, and the actual completion date was October 1, 1997. The final contract price was \$32,600. The difference between the contract amount and the final contract price is mainly due to two additional traffic loops which were installed in the Ham Lane/Vine Street intersection.

FUNDING: As determined at contract award.


  
Jack L. Ronsko  
Public Works Director

Prepared by Wesley K. Fujitani, Senior Civil Engineer

JLR/WKF/lm

cc: Purchasing Officer  
Street Superintendent  
Associate Traffic Engineer  
Electric Utility Department - Technical Services Manager

APPROVED: \_\_\_\_\_

  
H. Dixon Flynn -- City Manager