



CITY OF LODI

COUNCIL COMMUNICATION

AGENDA TITLE: Acceptance of Improvements Under Contract for Traffic Signal and Lighting Installation, Turner Road and Mills Avenue

MEETING DATE: September 16, 1998

PREPARED BY: Public Works Director

RECOMMENDED ACTION: That the City Council accept the improvements under the "Traffic Signal and Lighting Installation, Turner Road and Mills Avenue" contract and direct the City Engineer to file a Notice of Completion with the County Recorder's office.

BACKGROUND INFORMATION: The project was awarded to Steiny and Company, Inc., of Vallejo, on July 16, 1997, in the amount of \$119,378.00. The contract has been completed in substantial conformance with the plans and specifications approved by the City Council.

The contract completion date was April 10, 1998, and the project was substantially completed on April 7, 1998. There was a delay in accepting the project because several items needed to be corrected. The final contract price was \$119,224.30.

FUNDING: Budgeted Fund: Federal funds and Development Impact fees
Contract Amount: \$119,224.30

Richard C. Prima, Jr.
Public Works Director

Prepared by Wesley K. Fujitani, Senior Civil Engineer

RCP/WKF/lm

cc: Purchasing Officer
Associate Traffic Engineer

APPROVED: _____

H. Dixon Flynn -- City Manager