



CITY OF LODI

COUNCIL COMMUNICATION

AGENDA TITLE: Acceptance of Improvements Under Hutchins Street Striping and Bike Lanes, Kettleman Lane to Lodi Avenue Contract

MEETING DATE: July 17, 1996


PREPARED BY: Public Works Director

RECOMMENDED ACTION: That the City Council accept the improvements under the "Hutchins Street Striping and Bike Lanes, Kettleman Lane to Lodi Avenue" contract and direct the City Engineer to file a Notice of Completion with the County Recorder's office.

BACKGROUND INFORMATION: The project was awarded to Traffic Limited of Lodi on December 20, 1995 in the amount of \$32,344.76. The contract has been completed in substantial conformance with the plans and specifications approved by the City Council.

The contract completion date was May 1, 1996 and the actual completion date was May 2, 1996. The final contract price was \$34,399.94. The difference between the contract amount and the final contract price is mainly due to additional work done by the contractor to remove existing legends and pavement markers.

FUNDING: As determined at contract award.



for Jack L. Ronsko
Public Works Director

Prepared by Wesley K. Fujitani, Senior Civil Engineer

JLR/WKF/lm

cc: Purchasing Officer
Street Superintendent

APPROVED: _____


H. Dixon Flynn -- City Manager