



CITY OF LODI

COUNCIL COMMUNICATION

AGENDA TITLE: Acceptance of Improvements Under White Slough Water Pollution Control Facility Holding Pond No. 3 Embankment Rehabilitation, 12751 North Thornton Road Contract

MEETING DATE: October 16, 1996

PREPARED BY: Public Works Director

RECOMMENDED ACTION: That the City Council accept the improvements under the "White Slough Water Pollution Control Facility Holding Pond No. 3 Embankment Rehabilitation, 12751 North Thornton Road" contract and direct the City Engineer to file a Notice of Completion with the County Recorder's office.

BACKGROUND INFORMATION: The project was awarded to Moody Construction of Sacramento on August 7, 1996 in the amount of \$79,340. The contract has been completed in substantial conformance with the plans and specifications approved by the City Council.

The contract completion date was October 1, 1996 and the actual completion date was September 16, 1996. The final contract price was \$74,340. The difference between the contract amount and the final contract price is due to a \$5,000 deduct on the contract price because the City allowed the contractor to use recycled rip rap.

FUNDING: As determined at contract award.



Jack L. Ronsko
Public Works Director

Prepared by Wesley K. Fujitani, Senior Civil Engineer

JLR/WKF/lm

cc: Purchasing Officer
Water/Wastewater Superintendent

APPROVED: _____


H. Dixon Flynn -- City Manager