



# CITY OF LODI

# COUNCIL COMMUNICATION

AGENDA TITLE: Accept Improvements Under Contract for Elm Street Reconstruction and Bike Lane Striping, Hutchins Street to Lower Sacramento Road

MEETING DATE: January 5, 2000

PREPARED BY: Public Works Director

RECOMMENDED ACTION: That the City Council accept the improvements under the Elm Street Reconstruction and Bike Lane Striping, Hutchins Street to Lower Sacramento Road contract; direct the City Engineer to file a Notice of Completion with the County Recorder's office; and appropriate funds as described below.

BACKGROUND INFORMATION: The project was awarded to Granite Construction, of Stockton, on October 7, 1998, in the amount of \$390,665.00. Granite Construction and the City did not want the Elm Street construction to interfere with the Grape Bowl Classic band review, so the start of work was postponed until the spring of 1999. The contract has been completed in substantial conformance with the plans and specifications approved by the City Council.

The contract completion date was July 15, 1999, and the actual completion date was July 15, 1999. The final contract price was \$482,946.50. The difference between the contract amount and the final contract price is mainly due to extra work done by the contractor to remove and replace unsuitable subgrade which was found under the existing pavement, and the installation of a new 8-inch water main along the Reese School frontage. Staff is requesting that an additional \$54,000.00 be appropriated from Transportation Development Act (TDA) funds to cover the project costs.

FUNDING:	Budgeted Fund:	Gas Tax Fund	\$ 95,490.00
		Federal Funds	\$ 258,520.00
		TDA	\$ 74,990.00
		(the above funds were appropriated at contract award)	
	Requested Appropriation:	TDA	\$ 54,000.00

*Wesley K. Fujitani*

*Richard C. Prima, Jr.*  
Richard C. Prima, Jr.  
Public Works Director

Prepared by Wesley K. Fujitani, Senior Civil Engineer  
RCP/WKF/lm  
cc: Purchasing Officer  
Street Superintendent  
Transportation Manager

APPROVED: \_\_\_\_\_

*H. Dixon Flynn*  
H. Dixon Flynn -- City Manager