



CITY OF LODI

COUNCIL COMMUNICATION

AGENDA TITLE: Accept improvements under Electric Utility Substructures, Turner Road/McLane Substation

MEETING DATE: March 21, 2001

SUBMITTED BY: Electric Utility Director

RECOMMENDED ACTION: That the City Council accept the improvements under the Electric Utility Substructures, Turner Road/McLane Substation contract and direct the Electric Utility Director to file a notice of completion with the County Recorder's Office.

BACKGROUND INFORMATION: The contract was awarded to Golden State Utility Company, Turlock, California on March 1, 2000, in the amount of \$304,999. Subsequently approved change orders and final contract adjustments as approved by the City Council on November 15, 2000, make the final contract price \$529,601.46. The contract has been completed in substantial conformance with the plans and specifications approved by the City Council. The contract completion date was February 14, 2001.

FUNDING: This project was funded through the Department's 1999-2001 Financial Plan and Budget, Distribution System Improvement and Substation Construction (pages E-26 and E-28)

Funding Approval:


Vicky McAthie, Finance Director




Alan N. Vallow
Electric Utility Director

PREPARED BY: Hans Hansen, Manager, Engineering and Operations

ANV/HH/lst

c: City Attorney
City Clerk
Public Works Director
Purchasing Officer

APPROVED:


H. Dixon Flynn - City Manager