



CITY OF LODI

COUNCIL COMMUNICATION

AGENDA TITLE: Acceptance of Improvements Under Well 25 Chain Link Fence,
1014 Holly Drive Contract

MEETING DATE: March 15, 1995

PREPARED BY: Public Works Director

RECOMMENDED ACTION: That the City Council accept the improvements under the "Well 25 Chain Link Fence, 1014 Holly Drive" contract, and direct the City Engineer to file a Notice of Completion with the County Recorder's office.

BACKGROUND INFORMATION: The contract was awarded to All Counties Fence Company, Inc., of Sacramento on December 7, 1994 in the amount of \$14,666.10. The contract has been completed in substantial conformance with the plans and specifications approved by the City Council.

The contract completion date was March 1, 1995 and the actual completion date was February 27, 1995. The final contract price was \$15,318.20. The difference between the contract amount and the final contract price is due to minor differences between the contract quantities and the actual quantity of work done, and a contract change order of \$166.00 that had the contractor use pressure-treated wood for the fence rails.

FUNDING: Originally Budgeted: 1993/94
Budgeted Fund: Water Development Impact Mitigation Fees
Current Appropriation: \$ 258,858.00
Total Project Estimate: \$ 19,000.00 (this phase)
Bid Opening Date: November 9, 1994


Jack L. Ronsko
Public Works Director

Prepared by Wesley K. Fujitani, Senior Civil Engineer

JLR/WKF/lm

cc: Purchasing Officer
Water/Wastewater Superintendent

APPROVED: 

THOMAS A. PETERSON
City Manager



recycled paper