



CITY OF LODI

COUNCIL COMMUNICATION

AGENDA TITLE: Acceptance of Improvements Under Westgate Park/Basin Chain Link Fence Contract

MEETING DATE: July 5, 1995


PREPARED BY: Public Works Director

RECOMMENDED ACTION: That the City Council accept the improvements under the "Westgate Park/Basin Chain Link Fence" contract and direct the City Engineer to file a Notice of Completion with the County Recorder's office.

BACKGROUND INFORMATION: The contract was awarded to Pisor Fence of Citrus Heights on September 7, 1994, in the amount of \$38,591.68. The contract has been completed in substantial conformance with the plans and specifications approved by the City Council.

The contract completion date was May 10, 1995, and the actual completion date was May 5, 1995. The contract was suspended from December through March because of the rainy weather. The final contract price was \$37,996.13. The difference between the contract amount and the final contract price is due to some minor differences in the contract quantities and the actual pay quantities, the elimination of a gate, and additional grading done by the contractor to repair some erosion areas.

FUNDING:	Originally Budgeted:	1992/93
	Budgeted Fund:	Capital Outlay Reserve Fund
	Current Appropriation:	\$93,715.00 (Total Improvements)
	Total Project Estimate:	\$45,000.00
	Bid Opening Date:	August 24, 1994



Jack L. Ronsko
Public Works Director

Prepared by Wesley K. Fujitani, Senior Civil Engineer

JLR/WKF/lm

cc: Purchasing Officer
Parks Superintendent
Street Superintendent

APPROVED: _____

THOMAS A. PETERSON
City Manager



recycled paper