



CITY OF LODI

COUNCIL COMMUNICATION

AGENDA TITLE: Acceptance of Improvements Under Traffic Signal and Lighting Installation, Highway 12 (Kettleman Lane) and Central Avenue, and Turner Road and Stockton Street/Miwok Drive

MEETING DATE: June 1, 1994


PREPARED BY: Public Works Director

RECOMMENDED ACTION: That the City Council accept the improvements under the "Traffic Signal and Lighting Installation, Highway 12 (Kettleman Lane) and Central Avenue, and Turner Road and Stockton Street/Miwok Drive" contract and direct the Public Works Director to file a Notice of Completion with the County Recorder's office.

BACKGROUND INFORMATION: The contract was awarded to B. Cantarutti Electric Co. of Novato, on June 16, 1993, in the amount of \$140,062.50. The contract has been completed in substantial conformance with the plans and specifications approved by the City Council.

The contract completion date was March 27, 1994, and the actual completion date was March 27, 1994. The final contract price was \$146,757.58. The difference between the contract amount and the final contract price is mainly due to the installation of a traffic counting station, a change in the signal arm length on one of the mast arms, and a change order issued to pay for the City's portion of the flagging costs.

FUNDING:	Originally Budgeted:	1992/93
	Budgeted Fund:	Intermodal Surface Transportation Efficiency Act (ISTEA)
	Current Appropriation:	\$203,000.00
	Total Project Estimate:	\$198,000.00
	Bid Opening Date:	May 26, 1993



Jack L. Ronsko
Public Works Director

Prepared by Wesley K. Fujitani, Senior Civil Engineer

JLR/im

cc: Purchasing Officer
Street Superintendent

APPROVED

THOMAS A. PETERSON
City Manager



recycled paper