



CITY OF LODI

COUNCIL COMMUNICATION

AGENDA TITLE: Acceptance of Improvements Under White Slough Water Pollution Control Facility Irrigation System Expansion Pipeline Project Contract

MEETING DATE: May 18, 1994

PREPARED BY: Public Works Director


RECOMMENDED ACTION: That the City Council accept the improvements under the "White Slough Water Pollution Control Facility Irrigation System Expansion Pipeline Project" contract and direct the Public Works Director to file a Notice of Completion with the County Recorder's office.

BACKGROUND INFORMATION: The contract was awarded to Moody Construction of Sacramento on February 16, 1994, in the amount of \$66,616. The contract has been completed in substantial conformance with the plans and specifications approved by the City Council.

The contract completion date was April 10, 1994, and the actual completion date was April 27, 1994. The additional time needed to complete the project was not caused by the contractor. Treated effluent flooded the contractor's trench as a result of a faulty valve in the treatment plant ponds and area farmers needed to irrigate their fields prior to completion of the project. No liquidated damages were assessed for the additional time.

The final contract price was \$67,436. The difference between the contract amount and the final contract price is mainly due to standby labor costs for delays caused by flooding of the trench and a deduct for a manhole that was not installed.

FUNDING:	Originally Budgeted:	1992/93
	Budgeted Fund:	Sewer Utility Capital Outlay
	Current Appropriation:	\$137,000
	Total Project Estimate:	\$ 85,000
	Bid Opening Date:	February 9, 1994




Jack L. Ronsko
Public Works Director

Prepared by Wesley K. Fujitani, Senior Civil Engineer

JLR/WKF/lm

cc: Purchasing Officer
Water/Wastewater Superintendent

APPROVED



THOMAS A. PETERSON
City Manager



recycled paper